Alder Court residence

1. Confirm the baseline. Resolve the service interface.

The records propose an Electrical connection. They do not establish the applicable baseline or payment entitlement.

8	10	8	2
supplied files	source records	proposed connections	unresolved versions

H12.20 · Electrical

Schedule
H-S02 · revision A
Finish: 2026-07-08

Cost / forecast
H-C01 · revision A
CAD 42,000

Trade package
H-P01 · revision A
Internal power and lighting

10 source records from 8 files. Project Connections are source-supported proposals, not approved mappings. UNAPPROVED.

No professional decisions or whole-version approvals recorded.

> Separate payment condition · H-M02 · CAD 18,000 after inspection. H-C01 is a CAD 42,000 allowance. These are different bases, not a variance.

A partial activity extract is not the baseline.

The agreement requires a baseline schedule. Only a partial site extract is supplied. Stage payment conditions do not establish earned progress or payment entitlement.

Requested professional review

Obtain the complete applicable baseline schedule and the separate inspection and payment certification evidence.

Resolve the external-service interface.

H-P03 names H12.99, which is absent from the supplied Owner WBS. E-01 excludes the external utility connection pending interface review.

Requested professional review

Confirm the external-service scope and applicable Owner WBS treatment; retain the exclusion until reviewed.

2. Questions for the next professional review

A partial activity extract is not the baseline.

Schedule and payment

The agreement requires a baseline schedule. Only a partial site extract is supplied. Stage payment conditions do not establish earned progress or payment entitlement.

Requested professional review

Obtain the complete applicable baseline schedule and the separate inspection and payment certification evidence.

Construction_Agreement.pdf, page 1; Site_Coordination_Notes.docx, paragraph 2; Site_Activity_Extract.csv, rows 2–4.

Electrical scope has a traceable starting point.

H12.20

A supplied Owner Code connects electrical schedule, allowance or forecast, and trade records. This is a source-supported proposal, not an approved relationship.

Requested professional review

Review the cited source records and confirm scope applicability before recording any professional decision.

Budget_Allowances.csv, row 2; Site_Activity_Extract.csv, row 3; Trade_Package_Register.csv, row 2; Electrical_Layout_E01.pdf, page 1.

Resolve the external-service interface.

External service / H12.99

H-P03 names H12.99, which is absent from the supplied Owner WBS. E-01 excludes the external utility connection pending interface review.

Requested professional review

Confirm the external-service scope and applicable Owner WBS treatment; retain the exclusion until reviewed.

Trade_Package_Register.csv, row 4; Electrical_Layout_E01.pdf, page 1; Site_Coordination_Notes.docx, paragraph 3.

Assign the coordination record to its work area.

Unassigned schedule scope

H-S03 has no Owner Code. Its work area is not established by the supplied records.

Requested professional review

Clarify the coordination scope before proposing an Owner WBS relationship.

Site_Activity_Extract.csv, row 4.

Requested reviews are not recorded professional Actions. A separate professional decision and approval workflow is required.

3. Locate the supporting evidence

3.1 Original documents

Original source file	Source type	Located evidence
Budget_Allowances.csv	cost	2 located blocks
Construction_Agreement.pdf	contract	11 located blocks
Electrical_Layout_E01.pdf	drawing	10 located blocks
Owner_Scope_Register.csv	Owner WBS	5 located blocks
Payment_Stage_Schedule.csv	payment	2 located blocks
Site_Activity_Extract.csv	schedule	3 located blocks
Site_Coordination_Notes.docx	review note	4 located blocks
Trade_Package_Register.csv	package	3 located blocks

Open the linked original files or use Sources and Crosswalk in the evidence workbook. Original assertions, revisions, contrary evidence, source fingerprints and separate authority remain available.

This prepared fictional sample uses explicit Owner WBS code readings. Code compatibility does not independently validate scope. Payment entitlement, installed progress, project health and aggregate financial positions are not established.