Northbank process expansion

1. Two finish assertions. One applicability decision.

Electrical has related schedule, forecast and package records. The applicable schedule revision remains unresolved.

8	13	10	3
supplied files	source records	proposed connections	unresolved versions

I01.2.20 · Electrical / finish assertions

Revision A

2026-09-30

Baseline_Activity_Schedule.csv
row 4

Proposed revision B

2026-10-15

Proposed_Phase2_Schedule_RevB.csv
row 2

Applicability unresolved. Proposed B is not an approved delay.

Cost and package values have different source bases; no established variance.

Cost / forecast
I-C03 · revision A
CAD 2,200,000

Trade package
I-P02 · revision A
CAD 1,600,000

13 source records from 8 files. Project Connections are source-supported proposals, not approved mappings. UNAPPROVED.

No professional decisions or whole-version approvals recorded.

Two electrical finish dates need a decision.

Revision A states 30 September; proposed revision B states 15 October. Neither upload order nor a newer revision establishes professional approval.

Requested professional review

Confirm the applicable schedule revision through the separate schedule approval workflow; retain both source assertions.

Commissioning has schedule evidence, without cost allocation.

No supplied cost record names the commissioning Owner Code. Absence is not zero cost. Mixed package currencies prevent a defensible combined total.

Requested professional review

Request the commissioning cost allocation and confirm currency and aggregation basis before management reporting.

2. Questions for the next professional review

Two electrical finish dates need a decision.

Phase 2 / Electrical

Revision A states 30 September; proposed revision B states 15 October. Neither upload order nor a newer revision establishes professional approval.

Requested professional review

Confirm the applicable schedule revision through the separate schedule approval workflow; retain both source assertions.

Baseline_Activity_Schedule.csv, row 4; Proposed_Phase2_Schedule_RevB.csv, row 2; Revision_Applicability_Notice.docx, paragraphs 2–3.

Electrical scope has a traceable starting point.

I01.2.20

A supplied Owner Code connects electrical schedule, allowance or forecast, and trade records. This is a source-supported proposal, not an approved relationship.

Requested professional review

Review the cited source records and confirm scope applicability before recording any professional decision.

Capex_Forecast_Register.csv, row 4; Baseline_Activity_Schedule.csv, row 4; Contractor_Package_Register.csv, row 3; Electrical_Switchgear_Specification.pdf, page 1.

Commissioning has schedule evidence, without cost allocation.

Phase 3 / Commissioning

No supplied cost record names the commissioning Owner Code. Absence is not zero cost. Mixed package currencies prevent a defensible combined total.

Requested professional review

Request the commissioning cost allocation and confirm currency and aggregation basis before management reporting.

Baseline_Activity_Schedule.csv, row 5; Capex_Forecast_Register.csv; Capital_Contract_Interfaces.pdf, page 1.

Keep unallocated contingency separate.

Unallocated owner contingency

I-C04 records CAD 700,000 without an Owner Code. It is not a supplied commissioning cost forecast.

Requested professional review

Confirm the contingency allocation separately from the missing commissioning cost relationship.

Capex_Forecast_Register.csv, row 5; Capital_Contract_Interfaces.pdf, page 1.

Requested reviews are not recorded professional Actions. A separate professional decision and approval workflow is required.

3. Locate the supporting evidence

3.1 Original documents

Original source file	Source type	Located evidence
Baseline_Activity_Schedule.csv	schedule	4 located blocks
Capex_Forecast_Register.csv	cost	4 located blocks
Capital_Contract_Interfaces.pdf	contract	11 located blocks
Contractor_Package_Register.csv	package	3 located blocks
Electrical_Switchgear_Specification.pdf	specification	10 located blocks
Owner_Scope_Register.csv	Owner WBS	9 located blocks
Proposed_Phase2_Schedule_RevB.csv	schedule	2 located blocks
Revision_Applicability_Notice.docx	review note	4 located blocks

Open the linked original files or use Sources and Crosswalk in the evidence workbook. Original assertions, revisions, contrary evidence, source fingerprints and separate authority remain available.

This prepared fictional sample uses explicit Owner WBS code readings. Code compatibility does not independently validate scope. Payment entitlement, installed progress, project health and aggregate financial positions are not established.