WBS↔LINK™

ZP SYNERGY GROUP INC.

HarbourLink Urban Transit Expansion

Integrated Management Report

Initial reporting baseline

Reporting basis: Version 1 · confirmed by Maya Chen, Owner Project Controls · 2026-10-12 14:25 UTC

Data date: 2027-06-30 (Contractor Programme Rev 0); 2027-06-30 (Cost & Forecast Control Accounts Rev 0); 2027-06-30 (Commercial Package Register Rev 0)

HarbourLink · fictional infrastructure example

Owner WBS is the owner's common list of project work. Compare schedule, cost and work packages against it. A gap needs checking; it does not prove missing work or an overrun.

Private evaluation · recorded approved position. Professional authority and original source evidence remain separate.

4 / 6 Owner-WBS branches with schedule and cost relationships

Open Executive Summary →

Contents

Read the position, then follow one finding.

S01 · Executive Summary

S02 · WBS Coverage and Gaps

S03 · Source Relationship Outcomes

S04 · Reporting-Cycle Movement

S05 · Professional Actions and Evidence

S06 · Evidence and Assurance

Read the coverage pattern first; choose a finding; follow its own source and professional decision; compare the next approved cycle.

Workbook index: 02 START HERE. Primary scope view: 09 WBS EXPLORER. Advanced scope/relationship-row analysis remains accessible.

S01 · Executive Summary

Reporting basis: Version 1 · confirmed by Maya Chen, Owner Project Controls · 2026-10-12 14:25 UTC

Cost / forecast total withheld. Aggregation eligibility is not established. Full qualifications appear in S06.

4 / 6

reported Owner-WBS branches have both schedule and cost relationships

Figure 01 | Locate the schedule and cost coverage gaps

Coverage through the Owner WBS; not project health or direct schedule-to-cost equivalence.

1.1 Guideway and Civil	Schedule: ✓ Present	Cost: ✓ Present
1.2 Stations	Schedule: ✓ Present	Cost: ✓ Present
1.3 Systems	Schedule: ✓ Present	Cost: ✓ Present
1.4 Vehicles and Depot	Schedule: ✓ Present	Cost: ✓ Present
1.5 Testing and Commissioning	Schedule: ✓ Present	Cost: Absent
1.6 Program Management	Schedule: Absent	Cost: ✓ Present

Takeaway: 1.5: Cost coverage gap; 1.6: Schedule coverage gap

Executive decisions

Issues for review · 4 distinct groups

1 · 1.5 Testing and Commissioning

2 · 1.6 Program Management

Professional Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

F-0611c8162d → S05 · F-7a4c154c28 → S05

3 · Outside the current Owner WBS

Professional Action

Review the governed NEW_SCOPE outcomes in the project-controls context.

F-7411890404 → S05

4 · 263 items still need more information before they can be placed in the Owner WBS

Professional Action

Use only conclusions that do not depend on these unresolved relationships.

F-0aaa67f1b0 → S05

Initial baseline

Initial approved baseline: 1,622 relationships; no earlier approved cycle for comparison.

Cost / forecast total withheld. Aggregation eligibility is not established. Full qualifications appear in S06.

Withheld

A management total is not included because the supplied information does not establish all of the measure, currency, period, record-grain and allocation rules needed to aggregate it reliably.

Coverage detail → S02 · Reporting-cycle evidence → S04

S02 · WBS Coverage and Gaps

Figure 01 | The named branches reveal which view is absent

Distinct governed relationships within each reported branch. A split relationship can appear in more than one branch.

1.1 Guideway and Civil

Schedule: 180 · Cost: 80 · Both views present

1.2 Stations

Schedule: 179 · Cost: 80 · Both views present

1.3 Systems

Schedule: 180 · Cost: 79 · Both views present

1.4 Vehicles and Depot

Schedule: 179 · Cost: 80 · Both views present

1.5 Testing and Commissioning

Schedule: 180 · Cost: 0 · Cost coverage gap

1.6 Program Management

Schedule: 0 · Cost: 80 · Schedule coverage gap

Coverage through the Owner WBS; not project health or direct schedule-to-cost equivalence.

Availability means at least one governed relationship is present. Absence is bounded to the supplied source set and approved relationship state; it does not establish missing project scope or financial materiality.

Evidence route: 05 INTEGRATION HEALTH → 09 WBS EXPLORER → 08 CROSSWALK

Follow the exact gap Actions and finding-specific evidence → S05

S03 · Source Relationship Outcomes

Figure 02 | Locate unresolved relationships by source

1,622 current relationships (retired excluded)

Related, outside-WBS and unresolved outcomes use the same zero-based source-comparison scale. Counts are labelled directly; split targets count once.

Commercial Package Register



Related to WBS: 60 · Outside WBS: 0 · Unresolved: 0 · Total: 60

Contractor Programme



Related to WBS: 898 · Outside WBS: 2 · Unresolved: 182 · Total: 1,082

Cost & Forecast Control Accounts



Related to WBS: 399 · Outside WBS: 0 · Unresolved: 81 · Total: 480

Takeaway: Contractor Programme contains 182 of 263 unresolved current relationships. Use only conclusions that do not depend on unresolved evidence.

Shared zero-based E02 scale: 0 to 1,082 distinct relationships. Workbook: 03 EXECUTIVE VIEW → 08 CROSSWALK → 10 EVIDENCE & DECISIONS.

Figure 04 | Uncertainty is distinct from outside scope

Outcome	Current relationships
Left unresolved on purpose (UNSURE)	**263**
Scope not in the approved WBS (NEW_SCOPE)	**1**
No WBS element applies (NO_WBS)	**1**

1,622 current relationships (retired excluded)

Unresolved is not assessed outside scope. NO_WBS means no WBS element applies; NEW_SCOPE means scope outside the approved WBS. Follow the distinct governed Actions in S05.

S04 · Reporting-Cycle Movement

Initial approved baseline: 1,622 relationships; no earlier approved cycle for comparison.

Figure 03 | Initial approved reporting baseline

Carried forward	**0**
Re-keyed, revalidated	**0**
Changed, re-decided	**0**
New	**1,622**
Retired	**0**

1,622 relationships, including retired. Exact counts share the stated whole population.

07 CHANGES & REVALIDATION → 13 REVISIONS & PERIODS → stable Relationship ID in 08 CROSSWALK.

Current non-carried-forward relationships exclude retired and include revalidation; changed/new/retired includes retired and excludes revalidation.

S05 · Professional Actions and Evidence

F-0611c8162d

1.5 Testing and Commissioning

The schedule has an established relationship to this Owner WBS area, but cost does not.

Professional Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

Source Record ID SCH-05-001 · Relationship ID R721-v1

Gap basis: 1.5 has schedule 180 and cost 0 governed relationships. This record illustrates the present view; the absent view is established by the bounded branch population, not this record alone.

1 · Original source assertion

WBS Code = 1.5.1

2 · Interpretation and contrary evidence

ONE_TO_ONE → 1.5.1 Testing and Commissioning - Test Readiness
Contrary source evidence: None recorded.
Evidence note: None recorded.

F-0611c8162d · SCH-05-001

3 · Relationship basis

Source assignment -- not individually reviewed
No individual named decision recorded.
Decision scope: Not recorded for this record.

4 · Separate approval authority

MappingVersion 1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-12 14:25:37.253625

Original source: Contractor Programme · Rev 0 · Initial · Central section: test procedure readiness review - field start

Workbook: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to Executive Summary

F-7a4c154c28

1.6 Program Management

Cost has an established relationship to this Owner WBS area, but the schedule does not.

Professional Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

Source Record ID CST-06-001 · Relationship ID R1483-v1

Gap basis: 1.6 has schedule 0 and cost 80 governed relationships. This record illustrates the present view; the absent view is established by the bounded branch population, not this record alone.

1 · Original source assertion

Cost Account = CA-6001; WBS Code = 1.6.1

2 · Interpretation and contrary evidence

ONE_TO_ONE → 1.6.1 Program Management - Program Controls
Contrary source evidence: None recorded.
Evidence note: None recorded.

F-7a4c154c28 · CST-06-001

3 · Relationship basis

Source assignment -- not individually reviewed
No individual named decision recorded.
Decision scope: Not recorded for this record.

4 · Separate approval authority

MappingVersion 1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-12 14:25:37.253625

Original source: Cost & Forecast Control Accounts · Rev 0 · Initial · Program Management - design integration - professional services

Workbook: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to Executive Summary

F-7411890404

Outside the current Owner WBS

The approved project view records work that the current Owner WBS does not represent.

Professional Action

Review the governed NEW_SCOPE outcomes in the project-controls context.

Source Record ID SCH-90-901 · Relationship ID R1081-v2

1 · Original source assertion

WBS Code = 2.1

2 · Interpretation and contrary evidence

NEW_SCOPE → NEW_SCOPE
Contrary source evidence: Source states 'WBS Code' = '2.1' -- names no element of this WBS -- professional reason (Maya Chen, Owner Project Controls): Source states a project-delivery code outside the currently approved Owner WBS.
Evidence note: None recorded.

F-7411890404 · SCH-90-901

3 · Recorded professional decision

Professional decision
Decided by: Maya Chen, Owner Project Controls
Decision scope: Individual

4 · Separate approval authority

MappingVersion 1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-12 14:25:37.253625

Original source: Contractor Programme · Rev 0 · Initial · Temporary offsite logistics compound

Workbook: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to Executive Summary

F-0aaa67f1b0

263 items still need more information before they can be placed in the Owner WBS

The approved project view keeps them unresolved instead of forcing them into a WBS area.

Professional Action

Use only conclusions that do not depend on these unresolved relationships.

Source Record ID CST-03-004 · Relationship ID R1246-v2

1 · Original source assertion

Cost Account = CA-3004

2 · Interpretation and contrary evidence

UNSURE → UNSURE
Contrary source evidence: None recorded.
Evidence note: None recorded.

F-0aaa67f1b0 · CST-03-004

3 · Recorded professional decision

Professional decision
Decided by: Maya Chen, Owner Project Controls
Decision scope: Group decision (81 records sharing one decision state)

4 · Separate approval authority

MappingVersion 1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-12 14:25:37.253625

Original source: Cost & Forecast Control Accounts · Rev 0 · Initial · Systems - systems integration - professional services

Workbook: 04 ISSUES FOR REVIEW → 08 CROSSWALK (Relationship Type filter) → 10 EVIDENCE & DECISIONS

Return to Executive Summary

S06 · Evidence and Assurance

Source assertions, software interpretation, contrary evidence, professional decision and approval remain separate. Agreement between outputs does not validate source meaning.

Approved MappingVersion 1 · WBS version 1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-12 14:25:37.253625

09 WBS EXPLORER: relationship coverage/status. 14 WBS HIERARCHY: relationship ROWS, including split targets and retired rows unless filtered.

Owner WBS · Rev 0 · WBS dictionary
Contractor Programme · Rev 0 · schedule
Cost & Forecast Control Accounts · Rev 0 · cost estimate
Commercial Package Register · Rev 0 · work-package list

Withheld

A management total is not included because the supplied information does not establish all of the measure, currency, period, record-grain and allocation rules needed to aggregate it reliably.

Review boundaries

Fictional synthetic evaluation; no real-client provenance is implied. Loading the recorded example does not approve uploaded user data. No client-data, security, compliance, financial-materiality or hosting-residency assurance is implied.