HarbourLink Urban Transit Expansion

Management Report · Initial reporting baseline · 30 June 2026

Source reporting dates: 30 June 2026

1 Executive Management Summary

4 of 6	263
work areas have schedule and cost relationships	current relationships remain unresolved

Version 1 · Approved by Maya Chen, Owner Project Controls · 16 October 2026 at 14:11 UTC

Initial approved baseline. No earlier approved cycle is available for comparison.

1.1 Management attention at a glance

Testing and Commissioning · WBS 1.5

Observed gap: 180 schedule relationships; cost relationships ABSENT.

Management review: The missing cost view limits comparison for this work area. Check whether the absence is expected.

Exact recorded Action: Confirm whether the missing governed relationship is expected or requires project-controls attention.

4.1 Finding · 5.1 Evidence and approval scope

Program Management · WBS 1.6

Observed gap: 80 cost relationships; schedule relationships ABSENT.

Management review: The missing schedule view limits comparison for this work area. Check whether the absence is expected.

Exact recorded Action: Confirm whether the missing governed relationship is expected or requires project-controls attention.

4.2 Finding · 5.2 Evidence and approval scope

1.2 What remains uncertain

263 current relationships remain unresolved. Outside the current WBS: 1. No applicable WBS element: 1.

Exact recorded Action: Review the governed NEW_SCOPE outcomes in the project-controls context.

Exact recorded Action: Use only conclusions that do not depend on these unresolved relationships.

Coverage is not progress or project health. An absent relationship does not establish zero cost, missing work or an overrun. Cost / forecast totals remain withheld where their aggregation basis is not established.

Whole-version approval does not individually confirm every relationship. Fictional recorded attribution, not verified professional identity.

2 Scope Integration

2.1 Schedule and cost by work area

An absent relationship calls for checking the approved records. It does not establish zero cost, missing work, an overrun or responsibility for the gap.

Coverage detail | Distinct relationships within each work area

Owner WBS area	Schedule	Cost
1.1 Guideway and Civil	180	80
1.2 Stations	179	80
1.3 Systems	180	79
1.4 Vehicles and Depot	179	80
1.5 Testing and Commissioning	180	0
1.6 Program Management	0	80

Split relationships may appear in more than one work area. Branch counts must not be added as though they were disjoint project totals.

2.2 Unresolved and outside-WBS outcomes

Figure 02 | Relationship outcomes by original source

Original source	Related	Outside / no WBS	Unresolved	Total
Commercial Package Register	60	0	0	60
Contractor Programme	898	2	182	1,082
Cost & Forecast Control Accounts	399	0	81	480

1,622 distinct current relationships. Retired versions excluded; split targets counted once. The combined outside/no-WBS column is separated below. Counts locate review workload, not risk or financial exposure.

Distinct follow-up outcomes: 263 unresolved (UNSURE); 1 outside the current Owner WBS (NEW_SCOPE); 1 with no applicable WBS element (NO_WBS).

Use the Crosswalk and Evidence & Decisions worksheets to examine an unresolved record. Do not force it into a WBS area to improve the totals.

3 Reporting-Cycle Changes

3.1 Current versus previous approved position

This is the initial approved baseline of 1,622 relationships. No earlier approved cycle is available for comparison; the New classification establishes the baseline and is not a change from an earlier approval.

3.2 Recorded change classifications

Figure 03 | What carried forward and what required review

Recorded classification	Relationship versions
Carried forward	0
Re-keyed, revalidated	0
Changed, re-decided	0
New	1,622
Retired	0

The change record contains 1,622 relationship versions, including 0 retired versions. The current population is 1,622 relationships. Carried forward and revalidated are different recorded classifications; neither means that each source assertion was individually confirmed.

4 Detailed Findings and Exact Recorded Actions

These findings establish review needs, not causes, financial or schedule effects, responsible parties or deadlines. Those matters remain unestablished for every finding below.

4.1 WBS area 1.5 Testing and Commissioning

Finding: Testing and Commissioning has no cost relationship in the approved source set.

Why this matters: The missing view limits the comparison for this work area. Whether the absence is expected must be checked; it does not establish missing work or zero cost.

Exact recorded Action: Confirm whether the missing governed relationship is expected or requires project-controls attention.

Evidence and decision/approval scope: Inspect the original record and separate decision and approval scope in section 5.

4.2 WBS area 1.6 Program Management

Finding: Program Management has no schedule relationship in the approved source set.

Why this matters: The missing view limits the comparison for this work area. Whether the absence is expected must be checked; it does not establish missing work or zero cost.

Exact recorded Action: Confirm whether the missing governed relationship is expected or requires project-controls attention.

Evidence and decision/approval scope: Inspect the original record and separate decision and approval scope in section 5.

4.3 Outside the current Owner WBS

Finding: The approved project view records work that the current Owner WBS does not represent.

Why this matters: The recorded outcome bounds which conclusions can be used. It does not establish loss, severity or missing work.

Exact recorded Action: Review the governed NEW_SCOPE outcomes in the project-controls context.

Evidence and decision/approval scope: Inspect the original record and separate decision and approval scope in section 5.

4.4 Unresolved relationships

Finding: The approved project view keeps them unresolved instead of forcing them into a WBS area.

Why this matters: The recorded outcome bounds which conclusions can be used. It does not establish loss, severity or missing work.

Exact recorded Action: Use only conclusions that do not depend on these unresolved relationships.

Evidence and decision/approval scope: Inspect the original record and separate decision and approval scope in section 5.

5 Source Evidence, Professional Decisions and Separate Approvals

5.1 Testing and Commissioning

Original source	Record identity
Contractor Programme Rev 0 · Initial	SCH-05-001 R721-v1

Central section: test procedure readiness review - field start

This record shows a present relationship. The full work-area counts in section 2 establish the absent cost view; this one record alone does not.

1 · Original source assertion: WBS Code = 1.5.1

2 · Interpretation and contrary evidence: ONE_TO_ONE → 1.5.1 Testing and Commissioning - Test Readiness Contrary source evidence: None recorded. Evidence note: None recorded.

3 · Relationship basis: Source assignment -- not individually reviewed No individual named decision recorded. Decision scope: Not recorded for this record.

4 · Separate approval authority: Version 1 · MappingVersion reference: MV-1 Approved by: Maya Chen, Owner Project Controls Recorded (UTC): 2026-10-16 14:11:18.493651

Workbook evidence route: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to this finding

5.2 Program Management

Original source	Record identity
Cost & Forecast Control Accounts Rev 0 · Initial	CST-06-001 R1483-v1

Program Management - design integration - professional services

This record shows a present relationship. The full work-area counts in section 2 establish the absent schedule view; this one record alone does not.

1 · Original source assertion: Cost Account = CA-6001; WBS Code = 1.6.1

2 · Interpretation and contrary evidence: ONE_TO_ONE → 1.6.1 Program Management - Program Controls Contrary source evidence: None recorded. Evidence note: None recorded.

3 · Relationship basis: Source assignment -- not individually reviewed No individual named decision recorded. Decision scope: Not recorded for this record.

4 · Separate approval authority: Version 1 · MappingVersion reference: MV-1 Approved by: Maya Chen, Owner Project Controls Recorded (UTC): 2026-10-16 14:11:18.493651

Workbook evidence route: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to this finding

5.3 Outside the current Owner WBS

Original source	Record identity
Contractor Programme Rev 0 · Initial	SCH-90-901 R1081-v2

Temporary offsite logistics compound

1 · Original source assertion: WBS Code = 2.1

2 · Interpretation and contrary evidence: NEW_SCOPE → NEW_SCOPE Contrary source evidence: Source states 'WBS Code' = '2.1' -- names no element of this WBS -- professional reason (Maya Chen, Owner Project Controls): Source states a project-delivery code outside the currently approved Owner WBS. Evidence note: None recorded.

3 · Recorded professional decision: Professional decision Decided by: Maya Chen, Owner Project Controls Decision scope: Individual

4 · Separate approval authority: Version 1 · MappingVersion reference: MV-1 Approved by: Maya Chen, Owner Project Controls Recorded (UTC): 2026-10-16 14:11:18.493651

Workbook evidence route: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to this finding

5.4 Unresolved relationships

Original source	Record identity
Cost & Forecast Control Accounts Rev 0 · Initial	CST-03-004 R1246-v2

Systems - systems integration - professional services

Bounded decision illustration: Group decision (81 records sharing one decision state). This source-record example does not establish an individual professional decision for all 263 current unresolved relationships. The recorded decision scope and the whole-version approval are separate.

1 · Original source assertion: Cost Account = CA-3004

2 · Interpretation and contrary evidence: UNSURE → UNSURE Contrary source evidence: None recorded. Evidence note: None recorded.

3 · Recorded professional decision: Professional decision Decided by: Maya Chen, Owner Project Controls Decision scope: Group decision (81 records sharing one decision state)

4 · Separate approval authority: Version 1 · MappingVersion reference: MV-1 Approved by: Maya Chen, Owner Project Controls Recorded (UTC): 2026-10-16 14:11:18.493651

Workbook evidence route: 04 ISSUES FOR REVIEW → 08 CROSSWALK (Relationship Type filter) → 10 EVIDENCE & DECISIONS

Return to this finding

6 Limitations and Definitions

6.1 Amounts and conclusions withheld

No combined management total is reported. The sources do not establish a consistent measure, currency, reporting period, level of detail or allocation method for reliable aggregation.

6.2 Population definitions

Current relationships: 1,622; mapped to the WBS: 1,357; retired historical versions: 0; all relationship versions: 1,622. Split targets are separate rows, not additional distinct relationships.

Current split-target rows: 1,623; all target rows including retired: 1,623. These row populations are not interchangeable with relationship-version counts.

09 WBS EXPLORER: relationship coverage/status. 14 WBS HIERARCHY: relationship ROWS, including split targets and retired rows unless filtered.

6.3 Sources and reporting dates

Approved source basis

Original source	Revision	Source as-of	Snapshot
Owner WBS	Rev 0	2026-06-30	1
Contractor Programme	Rev 0	2026-06-30	2
Cost & Forecast Control Accounts	Rev 0	2026-06-30	3
Commercial Package Register	Rev 0	2026-06-30	4

6.4 Authority and attribution

Source assertions, software interpretation, contrary evidence, professional decision and approval remain separate. Agreement between outputs does not validate source meaning.

Separate whole-version approval

Field	Recorded value
Reporting version	Version 1
MappingVersion reference	MV-1
WBS version	1
Approved by	Maya Chen, Owner Project Controls
Recorded UTC timestamp	2026-10-16 14:11:18.493651

This is a fictional, synthetic evaluation; no real-client provenance is implied. Loading the recorded example does not approve any uploaded user data. No client data, security, compliance, financial materiality or hosting location or data residency assurance is implied.

PDF structure tags and an authored reading sequence are supplied. Actual screen-reader, native Office, physical-device and unaided human acceptance remain separate, unverified tests.