Two work areas need a relationship review

Relate sources through the Owner Work Breakdown Structure (WBS), the shared work hierarchy.

Synthetic demonstration | Sources as of 31 July 2026

Version 2 approved: 16 October 2026 at 14:14 UTC

Schedule + cost coverage	Unresolved relationships	Current population
4 of 6 reported Owner WBS areas have both views	**264** current relationships left unresolved	**1,622** distinct current relationships

1.1 Matters requiring management attention

1.1.1 OWNER WBS 1.5

Testing and Commissioning

180 schedule

0 cost relationships

The cost view is absent. Confirm the gap before drawing an integrated conclusion for this work area.

EXACT ACTION

Confirm whether the missing governed relationship is expected or requires project-controls attention.

F-0611c8162d · SCH-05-001

Original assertion: WBS Code = 1.5.1

1.1.2 OWNER WBS 1.6

Program Management

0 schedule

79 cost relationships

The schedule view is absent. Cost records alone do not establish the work area's delivery sequence.

EXACT ACTION

Confirm whether the missing governed relationship is expected or requires project-controls attention.

F-7a4c154c28 · CST-06-001

Original assertion: Cost Account = CA-6001; WBS Code = 1.6.1

1.2 What changed since June

	JUNE	JULY	CHANGE
Unresolved current relationships	263	**264**	+1
Unresolved package relationships	0	**1**	+1
Retired relationship versions	0	**3**	+3

Other recorded changes: outside WBS 1 to 0; no WBS 1 to 1; Program Management cost 80 to 79.

1.3 Uncertainty limits the conclusions

Use only conclusions that do not depend on these unresolved relationships.

Combined cost and forecast totals remain withheld: the aggregation basis is not established.

Evidence: 04 Issues for Review > 09 WBS Explorer > 08 Crosswalk > 10 Evidence & Decisions

Source examples are assignments, not individually reviewed. Whole-version approval remains separate.

2 Scope Integration

2.1 Schedule and cost by work area

An absent relationship calls for checking the approved records. It does not establish zero cost, missing work, an overrun or responsibility for the gap.

Coverage detail | Distinct relationships within each work area

Owner WBS area	Schedule	Cost
1.1 Guideway and Civil	181	81
1.2 Stations	180	80
1.3 Systems	179	79
1.4 Vehicles and Depot	179	80
1.5 Testing and Commissioning	180	0
1.6 Program Management	0	79

Split relationships may appear in more than one work area. Branch counts must not be added as though they were disjoint project totals.

2.2 Unresolved and outside-WBS outcomes

Figure 02 | Relationship outcomes by original source

Original source	Related	Outside / no WBS	Unresolved	Total
Commercial Package Register	59	0	1	60
Contractor Programme	899	1	182	1,082
Cost & Forecast Control Accounts	399	0	81	480

1,622 distinct current relationships. Retired versions excluded; split targets counted once. The combined outside/no-WBS column is separated below. Counts locate review workload, not risk or financial exposure.

Distinct follow-up outcomes: 264 unresolved (UNSURE); 0 outside the current Owner WBS (NEW_SCOPE); 1 with no applicable WBS element (NO_WBS).

Use the Crosswalk and Evidence & Decisions worksheets to examine an unresolved record. Do not force it into a WBS area to improve the totals.

3 Reporting-Cycle Changes

3.1 Current versus previous approved position

Approved cycle comparison

Measure	Previous	Current	Change
Current relationships	1,622	1,622	0
Unresolved relationships	263	264	1
Outside current Owner WBS (NEW_SCOPE)	1	0	-1
No applicable WBS element (NO_WBS)	1	1	0
Unresolved package relationships	0	1	1
Guideway and Civil cost relationships	80	81	1
Program Management cost relationships	80	79	-1

The two work-area gaps remain unchanged.

The records show the changes above. They do not establish a cause, a schedule or cost impact, a responsible party, severity or deadline.

3.2 Recorded change classifications

Figure 03 | What carried forward and what required review

Recorded classification	Relationship versions
Carried forward	1,613
Re-keyed, revalidated	1
Changed, re-decided	4
New	4
Retired	3

The change record contains 1,625 relationship versions, including 3 retired versions. The current population is 1,622 relationships. Carried forward and revalidated are different recorded classifications; neither means that each source assertion was individually confirmed.

Changed evidence requires renewed attention. Inspect the recorded reasons and decision scope in Changes & Revalidation; the report does not substitute a new professional decision.

4 Detailed Findings and Exact Recorded Actions

These findings establish review needs, not causes, financial or schedule effects, responsible parties or deadlines. Those matters remain unestablished for every finding below.

4.1 WBS area 1.5 Testing and Commissioning

Finding: Testing and Commissioning has no cost relationship in the approved source set.

Why this matters: The missing view limits the comparison for this work area. Whether the absence is expected must be checked; it does not establish missing work or zero cost.

Exact recorded Action: Confirm whether the missing governed relationship is expected or requires project-controls attention.

Evidence and decision/approval scope: Inspect the original record and separate decision and approval scope in section 5.

4.2 WBS area 1.6 Program Management

Finding: Program Management has no schedule relationship in the approved source set.

Why this matters: The missing view limits the comparison for this work area. Whether the absence is expected must be checked; it does not establish missing work or zero cost.

Exact recorded Action: Confirm whether the missing governed relationship is expected or requires project-controls attention.

Evidence and decision/approval scope: Inspect the original record and separate decision and approval scope in section 5.

4.3 Unresolved relationships

Finding: The approved project view keeps them unresolved instead of forcing them into a WBS area.

Why this matters: The recorded outcome bounds which conclusions can be used. It does not establish loss, severity or missing work.

Exact recorded Action: Use only conclusions that do not depend on these unresolved relationships.

Evidence and decision/approval scope: Inspect the original record and separate decision and approval scope in section 5.

5 Source Evidence, Professional Decisions and Separate Approvals

5.1 Testing and Commissioning

Original source	Record identity
Contractor Programme Rev 1 · Contractor Programme Cycle 2	SCH-05-001 R721-v2

Central section: test procedure readiness review - field start

This record shows a present relationship. The full work-area counts in section 2 establish the absent cost view; this one record alone does not.

1 · Original source assertion: WBS Code = 1.5.1

2 · Interpretation and contrary evidence: ONE_TO_ONE → 1.5.1 Testing and Commissioning - Test Readiness Contrary source evidence: None recorded. Evidence note: None recorded.

3 · Relationship basis: Source assignment -- not individually reviewed No individual named decision recorded. Decision scope: Not recorded for this record.

4 · Separate approval authority: Version 2 · MappingVersion reference: MV-2 Approved by: Maya Chen, Owner Project Controls Recorded (UTC): 2026-10-16 14:14:10.063502

Workbook evidence route: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to this finding

5.2 Program Management

Original source	Record identity
Cost & Forecast Control Accounts Rev 1 · Cost & Forecast Control Accounts Cycle 2	CST-06-001 R1483-v2

Program Management - design integration - professional services

This record shows a present relationship. The full work-area counts in section 2 establish the absent schedule view; this one record alone does not.

1 · Original source assertion: Cost Account = CA-6001; WBS Code = 1.6.1

2 · Interpretation and contrary evidence: ONE_TO_ONE → 1.6.1 Program Management - Program Controls Contrary source evidence: None recorded. Evidence note: None recorded.

3 · Relationship basis: Source assignment -- not individually reviewed No individual named decision recorded. Decision scope: Not recorded for this record.

4 · Separate approval authority: Version 2 · MappingVersion reference: MV-2 Approved by: Maya Chen, Owner Project Controls Recorded (UTC): 2026-10-16 14:14:10.063502

Workbook evidence route: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to this finding

5.3 Unresolved relationships

Original source	Record identity
Cost & Forecast Control Accounts Rev 1 · Cost & Forecast Control Accounts Cycle 2	CST-03-004 R1246-v3

Systems - systems integration - professional services

Bounded decision illustration: Group decision (81 records sharing one decision state), carried forward. This source-record example does not establish an individual professional decision for all 264 current unresolved relationships. The recorded decision scope and the whole-version approval are separate.

1 · Original source assertion: Cost Account = CA-3004

2 · Interpretation and contrary evidence: UNSURE → UNSURE Contrary source evidence: None recorded. Evidence note: None recorded.

3 · Recorded professional decision: Earlier professional decision, carried forward Decided by: Maya Chen, Owner Project Controls Decision scope: Group decision (81 records sharing one decision state), carried forward

4 · Separate approval authority: Version 2 · MappingVersion reference: MV-2 Approved by: Maya Chen, Owner Project Controls Recorded (UTC): 2026-10-16 14:14:10.063502

Workbook evidence route: 04 ISSUES FOR REVIEW → 08 CROSSWALK (Relationship Type filter) → 10 EVIDENCE & DECISIONS

Return to this finding

6 Limitations and Definitions

6.1 Amounts and conclusions withheld

No combined management total is reported. The sources do not establish a consistent measure, currency, reporting period, level of detail or allocation method for reliable aggregation.

6.2 Population definitions

Current relationships: 1,622; mapped to the WBS: 1,357; retired historical versions: 3; all relationship versions: 1,625. Split targets are separate rows, not additional distinct relationships.

Current split-target rows: 1,623; all target rows including retired: 1,626. These row populations are not interchangeable with relationship-version counts.

09 WBS Explorer describes relationship coverage and status. 14 WBS Hierarchy counts target rows, including split targets and retired rows unless filtered.

6.3 Sources and reporting dates

Approved source basis

Original source	Revision	Source as-of	Snapshot
Owner WBS	Rev 0	2026-06-30	1
Contractor Programme	Rev 1	2026-07-31	5
Cost & Forecast Control Accounts	Rev 1	2026-07-31	6
Commercial Package Register	Rev 1	2026-07-31	7

6.4 Authority and attribution

Source assertions, software interpretation, contrary evidence, professional decision and approval remain separate. Agreement between outputs does not validate source meaning.

Separate whole-version approval

Field	Recorded value
Reporting version	Version 2
MappingVersion reference	MV-2
WBS version	1
Approved by	Maya Chen, Owner Project Controls
Recorded UTC timestamp	2026-10-16 14:14:10.063502

This is a fictional, synthetic evaluation; no real-client provenance is implied. Loading the recorded example does not approve any uploaded user data. No client data, security, compliance, financial materiality or hosting location or data residency assurance is implied.

PDF structure tags and an authored reading sequence are supplied. Actual screen-reader, native Office, physical-device and unaided human acceptance remain separate, unverified tests.