HarbourLink Urban Transit Expansion

Management Report · Initial reporting baseline · 30 June 2026

Source reporting dates: 30 June 2026

HarbourLink · fictional infrastructure example. Read-only approved synthetic record.

1 Executive Management Summary

1.1 Approved information position

Initial reporting baseline · 30 June 2026. Source reporting dates: 30 June 2026. Version 1. Approved by Maya Chen, Owner Project Controls on 16 October 2026 at 14:11 UTC.

This records a whole-version approval. It does not mean that every relationship was individually confirmed. Reviewer names in this fictional example are recorded attribution, not verified professional identities.

The Owner Work Breakdown Structure (Owner WBS) is the owner's hierarchy of project work. Schedule, cost and package records connect through it independently.

4 of 6 reported work areas have both schedule and cost relationships. This describes coverage, not progress or project health.

1.2 Matters requiring attention

Testing and Commissioning has schedule relationships but no cost relationships in the approved source set.

Program Management has cost relationships but no schedule relationships in the approved source set.

263 current relationships remain unresolved; their eventual classification is not established. Outside current WBS: 1. No applicable WBS element: 1. These are distinct outcomes.

1.3 Exact Actions and limits

Exact recorded Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

Exact recorded Action

Review the governed NEW_SCOPE outcomes in the project-controls context.

Exact recorded Action

Use only conclusions that do not depend on these unresolved relationships.

Cost and other source-dependent amounts are withheld where their use is not established. The full reasons and reporting limits are retained in section 6.

Contents

1 Executive Management Summary · page 1

2 Scope Integration · page 2

3 Reporting-Cycle Changes · page 3

4 Detailed Findings and Exact Recorded Actions · page 4

5 Source Evidence, Professional Decisions and Separate Approvals · page 6

6 Limitations and Definitions · page 9

2 Scope Integration

2.1 Schedule and cost by work area

An absent relationship calls for checking the approved records. It does not establish zero cost, missing work, an overrun or responsibility for the gap.

Coverage detail | Distinct relationships within each work area

Owner WBS area	Schedule	Cost
1.1 Guideway and Civil	180	80
1.2 Stations	179	80
1.3 Systems	180	79
1.4 Vehicles and Depot	179	80
1.5 Testing and Commissioning	180	0
1.6 Program Management	0	80

Split relationships may appear in more than one work area. Branch counts must not be added as though they were disjoint project totals.

2.2 Unresolved and outside-WBS outcomes

Figure 02 | Relationship outcomes by original source

Original source	Related	Outside WBS / no applicable WBS	Unresolved	Total
Commercial Package Register	60	0	0	60
Contractor Programme	898	2	182	1,082
Cost & Forecast Control Accounts	399	0	81	480

1,622 distinct current relationships; retired versions excluded and split targets counted once. Source names above are preserved exactly as supplied. The outside/no-applicable-WBS column combines NEW_SCOPE and NO_WBS; their distinct subtotals follow. The table locates review workload; it does not rank risk or financial exposure.

Figure 04 | Follow-up outcomes remain distinct

Recorded outcome	Current relationships
Unresolved (UNSURE)	263
Scope not in the approved WBS (NEW_SCOPE)	1
No WBS element applies (NO_WBS)	1

Use the Crosswalk and Evidence & Decisions worksheets to examine an unresolved record. Do not force it into a WBS area to improve the totals.

3 Reporting-Cycle Changes

3.1 Current versus previous approved position

This is the initial approved baseline of 1,622 relationships. No earlier approved cycle is available for comparison; the New classification establishes the baseline and is not a change from an earlier approval.

3.2 Recorded change classifications

Figure 03 | What carried forward and what required review

Recorded classification	Relationship versions
Carried forward	0
Re-keyed, revalidated	0
Changed, re-decided	0
New	1,622
Retired	0

The change record contains 1,622 relationship versions, including 0 retired versions. The current population is 1,622 relationships. Carried forward and revalidated are different recorded classifications; neither means that each source assertion was individually confirmed.

4 Detailed Findings and Exact Recorded Actions

4.1 WBS area 1.5 Testing and Commissioning

Finding

Testing and Commissioning has no cost relationship in the approved source set.

Why this matters

The missing view limits the comparison for this work area. Whether the absence is expected must be checked; it does not establish missing work or zero cost.

Exact recorded Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

Evidence and decision/approval scope

See the source assertion, interpretation, decision scope and separate approval in section 5.

Unknown / not established

Cause, financial or schedule effect, responsible party and deadline are not established by this finding.

4.2 WBS area 1.6 Program Management

Finding

Program Management has no schedule relationship in the approved source set.

Why this matters

The missing view limits the comparison for this work area. Whether the absence is expected must be checked; it does not establish missing work or zero cost.

Exact recorded Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

Evidence and decision/approval scope

See the source assertion, interpretation, decision scope and separate approval in section 5.

Unknown / not established

Cause, financial or schedule effect, responsible party and deadline are not established by this finding.

4.3 Outside the current Owner WBS

Finding

The approved project view records work that the current Owner WBS does not represent.

Why this matters

The recorded outcome bounds which conclusions can be used. It does not establish loss, severity or missing work.

Exact recorded Action

Review the governed NEW_SCOPE outcomes in the project-controls context.

Evidence and decision/approval scope

See the source assertion, interpretation, decision scope and separate approval in section 5.

Unknown / not established

Cause, financial or schedule effect, responsible party and deadline are not established by this finding.

4.4 Unresolved relationships

Finding

The approved project view keeps them unresolved instead of forcing them into a WBS area.

Why this matters

The recorded outcome bounds which conclusions can be used. It does not establish loss, severity or missing work.

Exact recorded Action

Use only conclusions that do not depend on these unresolved relationships.

Evidence and decision/approval scope

See the source assertion, interpretation, decision scope and separate approval in section 5.

Unknown / not established

Cause, financial or schedule effect, responsible party and deadline are not established by this finding.

5 Source Evidence, Professional Decisions and Separate Approvals

5.1 WBS area 1.5 Testing and Commissioning

Original record locator

Field	Recorded value
Source Document	Contractor Programme
Revision	Rev 0
Reporting Period	Initial
Source Record ID	SCH-05-001
Relationship ID	R721-v1
Description	Central section: test procedure readiness review - field start

This source record illustrates a present relationship. The full work-area counts in section 2 establish the absent cost view; this record alone does not. Those counts are distinct relationships within the approved work area.

1 · Original source assertion

WBS Code = 1.5.1

2 · Interpretation and contrary evidence

ONE_TO_ONE → 1.5.1 Testing and Commissioning - Test Readiness
Contrary source evidence: None recorded.
Evidence note: None recorded.

3 · Relationship basis

Source assignment -- not individually reviewed
No individual named decision recorded.
Decision scope: Not recorded for this record.

4 · Separate approval authority

Version 1 · MappingVersion reference: MV-1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-16 14:11:18.493651

Workbook evidence route

04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to this finding

5.2 WBS area 1.6 Program Management

Original record locator

Field	Recorded value
Source Document	Cost & Forecast Control Accounts
Revision	Rev 0
Reporting Period	Initial
Source Record ID	CST-06-001
Relationship ID	R1483-v1
Description	Program Management - design integration - professional services

This source record illustrates a present relationship. The full work-area counts in section 2 establish the absent schedule view; this record alone does not. Those counts are distinct relationships within the approved work area.

1 · Original source assertion

Cost Account = CA-6001; WBS Code = 1.6.1

2 · Interpretation and contrary evidence

ONE_TO_ONE → 1.6.1 Program Management - Program Controls
Contrary source evidence: None recorded.
Evidence note: None recorded.

3 · Relationship basis

Source assignment -- not individually reviewed
No individual named decision recorded.
Decision scope: Not recorded for this record.

4 · Separate approval authority

Version 1 · MappingVersion reference: MV-1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-16 14:11:18.493651

Workbook evidence route

04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to this finding

5.3 Outside the current Owner WBS

Original record locator

Field	Recorded value
Source Document	Contractor Programme
Revision	Rev 0
Reporting Period	Initial
Source Record ID	SCH-90-901
Relationship ID	R1081-v2
Description	Temporary offsite logistics compound

1 · Original source assertion

WBS Code = 2.1

2 · Interpretation and contrary evidence

NEW_SCOPE → NEW_SCOPE
Contrary source evidence: Source states 'WBS Code' = '2.1' -- names no element of this WBS -- professional reason (Maya Chen, Owner Project Controls): Source states a project-delivery code outside the currently approved Owner WBS.
Evidence note: None recorded.

3 · Recorded professional decision

Professional decision
Decided by: Maya Chen, Owner Project Controls
Decision scope: Individual

4 · Separate approval authority

Version 1 · MappingVersion reference: MV-1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-16 14:11:18.493651

Workbook evidence route

04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to this finding

5.4 Unresolved relationships

Original record locator

Field	Recorded value
Source Document	Cost & Forecast Control Accounts
Revision	Rev 0
Reporting Period	Initial
Source Record ID	CST-03-004
Relationship ID	R1246-v2
Description	Systems - systems integration - professional services

Bounded decision illustration: Group decision (81 records sharing one decision state). This source-record example does not establish an individual professional decision for all 263 current unresolved relationships. The recorded decision scope and the whole-version approval are separate.

1 · Original source assertion

Cost Account = CA-3004

2 · Interpretation and contrary evidence

UNSURE → UNSURE
Contrary source evidence: None recorded.
Evidence note: None recorded.

3 · Recorded professional decision

Professional decision
Decided by: Maya Chen, Owner Project Controls
Decision scope: Group decision (81 records sharing one decision state)

4 · Separate approval authority

Version 1 · MappingVersion reference: MV-1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-16 14:11:18.493651

Workbook evidence route

04 ISSUES FOR REVIEW → 08 CROSSWALK (Relationship Type filter) → 10 EVIDENCE & DECISIONS

Return to this finding

6 Limitations and Definitions

6.1 Amounts and conclusions withheld

No combined management total is reported. The sources do not establish a consistent measure, currency, reporting period, level of detail or allocation method for reliable aggregation.

6.2 Population definitions

Current relationships: 1,622; mapped to the WBS: 1,357; retired historical versions: 0; all relationship versions: 1,622. Split targets are separate rows, not additional distinct relationships.

Current split-target rows: 1,623; all target rows including retired: 1,623. These row populations are not interchangeable with relationship-version counts.

09 WBS EXPLORER: relationship coverage/status. 14 WBS HIERARCHY: relationship ROWS, including split targets and retired rows unless filtered.

6.3 Sources and reporting dates

Approved source basis

Original source	Revision	Source as-of	Snapshot
Owner WBS	Rev 0	2026-06-30	1
Contractor Programme	Rev 0	2026-06-30	2
Cost & Forecast Control Accounts	Rev 0	2026-06-30	3
Commercial Package Register	Rev 0	2026-06-30	4

6.4 Authority and attribution

Source assertions, software interpretation, contrary evidence, professional decision and approval remain separate. Agreement between outputs does not validate source meaning.

Separate whole-version approval

Field	Recorded value
Reporting version	Version 1
MappingVersion reference (stable technical identifier)	MV-1
WBS version	1
Approved by	Maya Chen, Owner Project Controls
Recorded UTC timestamp	2026-10-16 14:11:18.493651

This is a fictional, synthetic evaluation; no real-client provenance is implied. Loading the recorded example does not approve any uploaded user data. No client data, security, compliance, financial materiality or hosting location or data residency assurance is implied.

PDF structure tags and an authored reading sequence are supplied. Actual screen-reader, native Office, physical-device and unaided human acceptance remain separate, unverified tests.