WBS↔LINK™

ZP SYNERGY GROUP INC.

HarbourLink Urban Transit Expansion

Integrated Management Report

Cycle update

Reporting basis: Version 2 · confirmed by Maya Chen, Owner Project Controls · 2026-10-16 14:14 UTC

Data date: 2026-07-31 (Contractor Programme Rev 1); 2026-07-31 (Cost & Forecast Control Accounts Rev 1); 2026-07-31 (Commercial Package Register Rev 1)

HarbourLink · fictional infrastructure example

Owner WBS is the owner's common list of project work. Compare schedule, cost and work packages against it. A gap needs checking; it does not prove missing work or an overrun.

Private evaluation · recorded approved position. Professional authority and original source evidence remain separate.

4 / 6 Owner-WBS branches with schedule and cost relationships

Open Executive Summary →

Contents

Read the position, then follow one finding.

S01 · Executive Summary

S02 · Where the Records Do Not Connect

S03 · What Still Needs Professional Review

S04 · What Changed Since the Approved Baseline

S05 · Findings, Actions and Evidence

S06 · Assurance and Limits

First-time owner: Executive Summary → the two gaps → exact next Action. Project director: source review workload → reporting-cycle movement → finding evidence and separate approval.

Workbook index: 02 START HERE. Primary scope view: 09 WBS EXPLORER. Advanced scope/relationship-row analysis remains accessible.

S01 · Executive Summary

Reporting basis: Version 2 · confirmed by Maya Chen, Owner Project Controls · 2026-10-16 14:14 UTC

4 / 6

reported Owner-WBS branches have both schedule and cost relationships

Figure 01 | Schedule and cost coverage by Owner-WBS branch

Coverage through the Owner WBS; not project health or direct schedule-to-cost equivalence.

Owner-WBS branch	Schedule	Cost
1.1 Guideway and Civil	Present	Present
1.2 Stations	Present	Present
1.3 Systems	Present	Present
1.4 Vehicles and Depot	Present	Present
1.5 Testing and Commissioning	Present	ABSENT
1.6 Program Management	ABSENT	Present

Takeaway: 1.5: Cost coverage gap; 1.6: Schedule coverage gap

Executive decisions

Issues for review · 3 distinct groups

1 · 1.5 Testing and Commissioning

2 · 1.6 Program Management

Professional Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

F-0611c8162d → S05 · F-7a4c154c28 → S05

3 · 264 items still need more information before they can be placed in the Owner WBS

Professional Action

Use only conclusions that do not depend on these unresolved relationships.

F-0aaa67f1b0 → S05

Meaningful reporting-cycle change

1,613 carried forward; 1 re-keyed/revalidated. Together 1,614 of 1,625 relationships remained valid under the recorded change classification; denominator includes retired relationships.

Withheld

A management total is not included because the supplied information does not establish all of the measure, currency, period, record-grain and allocation rules needed to aggregate it reliably.

Coverage detail → S02 · Reporting-cycle evidence → S04

S02 · Where the Records Do Not Connect

Schedule versus cost by work area

The executive matrix shows availability, not progress. An absent connection calls for review; it does not prove missing work or an overrun.

Why Testing and Commissioning needs cost-link review

1.5: no cost relationships are established in this approved source set. Check whether that absence is expected before drawing a project conclusion.

Schedule: 180 · Cost: 0 distinct governed relationships. Split targets may appear in more than one branch.

Exact next Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

Inspect this finding's source and separate approval → S05

Why Program Management needs schedule-link review

1.6: no schedule relationships are established in this approved source set. Check whether that absence is expected before drawing a project conclusion.

Schedule: 0 · Cost: 79 distinct governed relationships. Split targets may appear in more than one branch.

Exact next Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

Inspect this finding's source and separate approval → S05

Coverage through the Owner WBS; not project health or direct schedule-to-cost equivalence.

Evidence route: 05 INTEGRATION HEALTH → 09 WBS EXPLORER → 08 CROSSWALK

S03 · What Still Needs Professional Review

Which source records are unresolved?

Figure 02 | Locate the review workload, not risk severity

264 current unresolved relationships, within 1,622 current relationships (retired excluded)

Commercial Package Register: 1

Contractor Programme: 182

Cost & Forecast Control Accounts: 81

What unresolved does and does not mean

These counts locate uncertainty in the supplied sources. They do not establish its cause, rank risk severity, prove missing scope or support a financial-loss conclusion.

Source outcome detail

Commercial Package Register · Related to a WBS element: 59 · Recorded outside the WBS: 0 · Left unresolved: 1 · Total: 60

Contractor Programme · Related to a WBS element: 899 · Recorded outside the WBS: 1 · Left unresolved: 182 · Total: 1,082

Cost & Forecast Control Accounts · Related to a WBS element: 399 · Recorded outside the WBS: 0 · Left unresolved: 81 · Total: 480

Where to start reviewing

Open 08 CROSSWALK → 10 EVIDENCE & DECISIONS. Review the source assertion and contrary evidence; do not auto-assign unresolved records.

Follow the bounded finding and exact Action → S05

Distinct Relationship IDs; split targets count once per source. Unresolved bars share one zero-based scale. Workbook: 03 EXECUTIVE VIEW.

S04 · What Changed Since the Approved Baseline

1,613 carried forward; 1 re-keyed/revalidated. Together 1,614 of 1,625 relationships remained valid under the recorded change classification; denominator includes retired relationships.

Figure 03 | What remained valid and what changed

Carried forward	**1,613**
Re-keyed, revalidated	**1**
Changed, re-decided	**4**
New	**4**
Retired	**3**

1,625 relationships, including retired. Exact counts share the stated whole population.

Figure 03D | Distinguish revalidation from other changes

Separate detail scale; Carried forward excluded. Counts and zero-based lengths remain exact.

Re-keyed, revalidated: 1



Changed, re-decided: 4



New: 4



Retired: 3



07 CHANGES & REVALIDATION → 13 REVISIONS & PERIODS → stable Relationship ID in 08 CROSSWALK.

Current non-carried-forward relationships exclude retired and include revalidation; changed/new/retired includes retired and excludes revalidation.

Figure 04 | Unresolved does not establish missing work

Left unresolved on purpose (UNSURE)	**264**
Scope not in the approved WBS (NEW_SCOPE)	**0**
No WBS element applies (NO_WBS)	**1**

1,622 current relationships (retired excluded)

UNSURE retains uncertainty; NEW_SCOPE designates outside-WBS scope; NO_WBS means no element applies. These separate governed outcomes do not establish financial loss.

Next: review unresolved evidence and its exact governed Action → S05

S05 · Findings, Actions and Evidence

1.5 Testing and Commissioning

Why flagged

The schedule has an established relationship to this Owner WBS area, but cost does not.

Exact next Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

Finding reference: F-0611c8162d

Technical evidence locator · Source Record ID SCH-05-001 · Relationship ID R721-v2

Gap basis: 1.5 has schedule 180 and cost 0 governed relationships. This record illustrates the present view; the absent view is established by the bounded branch population, not this record alone.

1 · Original source assertion

WBS Code = 1.5.1

2 · Interpretation and contrary evidence

ONE_TO_ONE → 1.5.1 Testing and Commissioning - Test Readiness
Contrary source evidence: None recorded.
Evidence note: None recorded.

F-0611c8162d · SCH-05-001

3 · Relationship basis

Source assignment -- not individually reviewed
No individual named decision recorded.
Decision scope: Not recorded for this record.

4 · Separate approval authority

MappingVersion 2
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-16 14:14:10.063502

Original source: Contractor Programme · Rev 1 · Contractor Programme Cycle 2 · Central section: test procedure readiness review - field start

Workbook: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to Executive Summary

1.6 Program Management

Why flagged

Cost has an established relationship to this Owner WBS area, but the schedule does not.

Exact next Action

Confirm whether the missing governed relationship is expected or requires project-controls attention.

Finding reference: F-7a4c154c28

Technical evidence locator · Source Record ID CST-06-001 · Relationship ID R1483-v2

Gap basis: 1.6 has schedule 0 and cost 79 governed relationships. This record illustrates the present view; the absent view is established by the bounded branch population, not this record alone.

1 · Original source assertion

Cost Account = CA-6001; WBS Code = 1.6.1

2 · Interpretation and contrary evidence

ONE_TO_ONE → 1.6.1 Program Management - Program Controls
Contrary source evidence: None recorded.
Evidence note: None recorded.

F-7a4c154c28 · CST-06-001

3 · Relationship basis

Source assignment -- not individually reviewed
No individual named decision recorded.
Decision scope: Not recorded for this record.

4 · Separate approval authority

MappingVersion 2
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-16 14:14:10.063502

Original source: Cost & Forecast Control Accounts · Rev 1 · Cost & Forecast Control Accounts Cycle 2 · Program Management - design integration - professional services

Workbook: 04 ISSUES FOR REVIEW → 09 WBS EXPLORER → 08 CROSSWALK → 10 EVIDENCE & DECISIONS

Return to Executive Summary

264 items still need more information before they can be placed in the Owner WBS

Why flagged

The approved project view keeps them unresolved instead of forcing them into a WBS area.

Exact next Action

Use only conclusions that do not depend on these unresolved relationships.

Finding reference: F-0aaa67f1b0

Technical evidence locator · Source Record ID CST-03-004 · Relationship ID R1246-v3

Bounded decision illustration: Group decision (81 records sharing one decision state), carried forward. This source-record example does not establish an individual professional decision for all 264 current unresolved relationships. The recorded decision scope and the whole-version approval are separate.

1 · Original source assertion

Cost Account = CA-3004

2 · Interpretation and contrary evidence

UNSURE → UNSURE
Contrary source evidence: None recorded.
Evidence note: None recorded.

F-0aaa67f1b0 · CST-03-004

3 · Recorded professional decision

Earlier professional decision, carried forward
Decided by: Maya Chen, Owner Project Controls
Decision scope: Group decision (81 records sharing one decision state), carried forward

4 · Separate approval authority

MappingVersion 2
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-16 14:14:10.063502

Original source: Cost & Forecast Control Accounts · Rev 1 · Cost & Forecast Control Accounts Cycle 2 · Systems - systems integration - professional services

Workbook: 04 ISSUES FOR REVIEW → 08 CROSSWALK (Relationship Type filter) → 10 EVIDENCE & DECISIONS

Return to Executive Summary

S06 · Assurance and Limits

Who approved what

Source assertions, software interpretation, contrary evidence, professional decision and approval remain separate. Agreement between outputs does not validate source meaning.

Approved MappingVersion 2 · WBS version 1
Approved by: Maya Chen, Owner Project Controls
Recorded (UTC): 2026-10-16 14:14:10.063502

Sources and reporting dates

Data date: 2026-07-31 (Contractor Programme Rev 1); 2026-07-31 (Cost & Forecast Control Accounts Rev 1); 2026-07-31 (Commercial Package Register Rev 1)

Owner WBS · Rev 0 · WBS dictionary · as-of 2026-06-30
Contractor Programme · Rev 1 · schedule · as-of 2026-07-31
Cost & Forecast Control Accounts · Rev 1 · cost estimate · as-of 2026-07-31
Commercial Package Register · Rev 1 · work-package list · as-of 2026-07-31

Why totals and conclusions are withheld

Withheld

A management total is not included because the supplied information does not establish all of the measure, currency, period, record-grain and allocation rules needed to aggregate it reliably.

Definitions and technical reference IDs

09 WBS EXPLORER: relationship coverage/status. 14 WBS HIERARCHY: relationship ROWS, including split targets and retired rows unless filtered.

What this result does not establish

Fictional synthetic evaluation; no real-client provenance is implied. Loading the recorded example does not approve uploaded user data. No client-data, security, compliance, financial-materiality or hosting-residency assurance is implied.